



General Update...

The precast installation progress is becoming more noticeable as the façade begins taking shape. With the capacity to install on average only 12 pieces a day, this is a laborious undertaking. In the end, a total of 730 individual pieces of precast will have been lifted and welded into place.

Other recent notable events is the delivery and hoisting of both the generator and cooling tower. These large pieces of equipment that get lifted up onto the roof using the crane.

We are also now preparing for interior finish work to commence and have started coordinating all the various finishes and upgrades that each purchaser has selected.

Crane Removal

The crane removal is scheduled for September 9th. This work will require a street closure permit and is fully coordinated with The City of Toronto in order to get all applicable permits/approvals. A formal notification of the process will be circulated approximately 2-3 weeks prior to the event.

Construction Schedule (tentative dates)

September 9

Crane Removal (tentative)

October 2

Streetscape Work
Commencing

Construction Work Hours

Typical construction work hours are as follows:

M-F : 7am to 7pm

Sat : 9am to 7pm

Sun/Holidays: No Work

For Construction Related Concerns:

Zigg.info@madisongroup.ca

OR

416-201-4121